Tranche 1 – Talhot I	Road/White City Way	Bid for: £0.5m	
Trancile 1 Taibot	moduly writtee city way	Prioritised: £0.5m	
Scheme Proposal	Upgrade junction at Talbot Road/White City		
Prioritised	Design and deliver		
Status	Delay due to design scope differences between Highways and Planning. Now resolved, and design to be revisited.		
Timescales	Expected start on site late summer 22		
Tranche 2 – A56/Ta	lbot Road and Talbot Road/White City Way	Bid for: £1.1m	
		Prioritised:£1.1m	
Scheme Proposal	Upgrade junction at A56 Chester Road/Talbot Road and Talbot Road/Great Stone Road		
Prioritised	Design and deliver		
Status	Detailed design		
Timescales	Expected on site spring 22		
Tranche 4 - Wharfsi	de	Bid for: £3.1m	
		Prioritised: £2.5m	
Scheme Proposal	Upgrade cycle route along Wharfside Way from	om Sir Matt Busby Way, Europa Way,	
	Fraser Place and Moss Road up to Trafford Park Train Station		
Prioritised	Feasibility, Design and prioritise construction	n phases	
Status	Outline design being finalised. This has been	to Design Review Panel for comment	
	and direction.		
Timescales	Expected consultation winter 21, expected o	n site autumn 22	
Tranche 5 - Sale		Bid for: £9.2m	
		Prioritised: £1.5m	
Scheme Proposal	Introduce a new two way cycle route from Sa		
	Water Park cycle route along Wharfside Way		
	Fraser Place and Moss Road up to Trafford Pa		
Prioritised	Feasibility and Design only. Delivery to be pravailable	Feasibility and Design only. Delivery to be progressed when further funding becomes available	
Status	Only just received Development Costs appro		
	Once legal agreements have been signed, su		
	of making submission for Expression of Interest for additional funding for		
	improvements to M60 J6.		
Timescales	Expected full business case submission Augu		
Tranche 5 – Urmsto	n Active Neighbourhood	Bid for: £11.3m	
		Prioritised: £8.5m	
Scheme Proposal		Develop a community-led scheme which encourages the community to specifically identify improvements to be made in their communities to encourage walking and	
Prioritised	Feasibility, Design and prioritise construction	n phases	
Status	Community-led feasibility being finalised wit		
	progress to outline design. Concept for Major routes being developed which would		
	also require approval to progress to outline of		
Timescales	Expected outline business case early spring 2		
	Altrincham Bee Network	Bid for: £3.9m (MCF) £535k	
Transfer o Horenz	de l'establic	(Growth Deal)	
		Prioritised: £3.9m (MCF) £535k (Growth Deal)	
Scheme Proposal	Introduce a new bridge over the Bridgewater		
•	in with Barrington Road and beyond into Altr		
Prioritised	Feasibility, Design and prioritise construction phases		
Status	Ground Investigation being programmed to begin. Outline design of walk/cycle route		
	along Barrington Road developed. Upgrade of junction of Barrington Road/A560		
	Woodlands Road to be commissioned to UTC. Land acquisition being sought for Is		
	woodiands Road to be commissioned to OTC. Land acquisition being sought for land		

	on Pridaguator Road/Nouton Road following ro	uto ontionopring oversise. Estates	
	on Bridgewater Road/Newton Road following route optioneering exercise – Estates		
<b></b>	team engaged.		
Timescales	Ground investigation next month, public consultation expected in spring 22, works		
Turnella C. Carriera	expected to begin in winter 22	Bidford Cor	
Tranche 6 – Seymour Grove		Bid for: £m	
		Prioritised:£2.0m	
Scheme Proposal	Introduce a cycle route from Talbot Road to Upper Chorlton Road		
Prioritised	Design and deliver Talbot Road/Seymour Grove and Talbot Road/Stretford		
	Road/Chester Road. Route to be developed once further funding becomes available.		
Status	Outline design developed and received approval from Design Review Panel, subject		
	to land acquisition. Land acquisition being sought for 3 small parcels of land – Estates		
	team engaged.		
Timescales	Works expected on site late summer 22		
Tranche 6 – Trafford Greenway		Bid for: £m	
		Prioritised:£0m	
Scheme Proposal	Develop the former Cheshire Greenway railway line into a greenway for		
	walking/cycling from Altrincham to Irlam		
Prioritised	Funding unavailable.		
Status	Awaiting further funding.		
Timescales	n/a		
Tranche 6 – White Ci	ty Circle	Bid for: £m	
		Prioritised:£0m	
Scheme Proposal	Upgrade White City Circle, including junction improvements and potentially a new		
-	walking/cyclestructure.		
Prioritised	Funding unavailable.		
Status	Awaiting further funding.		
Timescales	n/a		

## ATF2

A56		Funding: £545k	
Scheme Proposal	Replace cones with semi permanent measure		
Status	Awaiting decision		
Timescales	Committed orders must be made by March 2022		
Edge Lane		Funding: £30k	
Scheme Proposal	Replace cones with semi permanent measure		
Status	Awaiting decision		
Timescales	Committed orders must be made by March 2022		
Oxford Road Modal Filter / Longford Park area Modal Filter		Funding: £30k	
Scheme Proposal	Introduce Modal Filter on Oxford Road/Peter Street in Altrincham, maintain modal		
	filter in Longford Park area, Stretford		
Status	Modal Filter on Oxford Rd/Peter St not approved, remaining funds for consultation		
	and amendments to modal filters in Longford Park Area		
Timescales	Committed orders must be made by March 2022		

CRSTS		Bid for: £6.0m
		Awaiting outcome
Scheme Proposal	Upgrade A56 to more permanent measures including 1-2x junction upgrades	
Status	Awaiting bid outcome.	

Timescales	To be delivered between	2022 and 2027
------------	-------------------------	---------------